

Details of construction of Vulnerable houses in Phase -II (0-200 Mt)

Rajiv Gandhi Package

(as on 31-05-2010)

S. NO	Name of the District	No. of houses proposed for construction			No. of houses Completed			No. of houses handed over	No. of houses yet to be handed over	No. of houses under construction	Not yet started		
		Rural	Urban	Total	Rural	Urban	Total				Rural	Urban	Total
1	Cuddalore	1589	1678	3267	1216	176	1392	1011	381	902	0	973	973
2	Kancheepuram	387	32	419	276	32	308	308	0	111	0	0	0
3	Kanniyakumari	2364	963	3327	672	613	1285	968	317	2010	0	32	32
4	Nagapattinam	87	269	356	87	266	353	353	0	0	0	3	3
5	Pudukkottai	2308	0	2308	484	0	484	484	0	1824	0	0	0
6	Ramanathapuram	4177	1023	5200	2341	648	2989	2978	11	2136	0	75	75
7	Thanjavur	1286	0	1286	280	0	280	0	280	1006	0	0	0
8	Tiruvallur	3135	535	3670	1997	0	1997	1330	667	1363	0	310	310
9	Thoothukudi	798	1623	2421	798	1183	1981	1027	954	361	0	79	79
10	Tirunelveli	1831	0	1831	939	0	939	857	82	892	0	0	0
11	Villupuram	313	414	727	313	121	434	434	0	155	0	138	138
Tamil Nadu		18275	6537	24812	9403	3039	12442	9750	2692	10760	0	1610	1610